

RA09	RISK ASSESSMENT	
-------------	------------------------	---

Operation/Activity:	Work on Fixed Scaffolds
----------------------------	--------------------------------

Site / Location:	All Sites
-------------------------	------------------

Persons at Risk (tick appropriate boxes)			
Employee	✓	Pregnant Women	
Visitor	✓	Disabled Persons	
General Public		Lone Workers	✓
Young Persons		Others	

GUIDE TO RATINGS:

Risk Severity		Risk Likelihood		Risk Rating	
1	Negligible	1	Unlikely	1 - 6	Low
2	Minor	2	Possible	7 - 14	Medium
3	Significant	3	Quite Possible	15 - 25	High
4	Major	4	Likely		
5	Catastrophic	5	Very Likely		

Overall Risk Rating = Medium

Describe the hazards associated with the activity/operation.						
--	--	--	--	--	--	--

			Summary of Assessment Overleaf			
			Risk Rating (Before Controls)	Likelihood (L)	Severity (S)	Risk (L x S)
H1	Scaffold collapse		Medium	2	3	6
H2	Overloading platforms		Medium	2	3	6
H3	Falls from heights		High	1	4	4
H4	Falls from access ladders		High	2	3	6
H5	Materials falling onto workers / others		Medium	2	2	4

Assessed By:	Ian Morgan	Date	18/10/23
Reviewed By:	Craig Knights	Date:	20/08/2025
Approved By:	Gary Robinson	Date:	20/08/2025

RA09	RISK ASSESSMENT	 AURARETROFIT Home Heating and Energy Solutions
-------------	------------------------	--

Hazard	Risk Control Measures	Residual Risk		
		Likelihood	Severity	Risk
General	Fixed scaffolding will only be installed by approved scaffolding providers.			
	Communication is encouraged at all times when working on scaffolding. Any issues or questions regarding the scaffold must be raised immediately.			
H1 Collapse	Operatives will never alter or remove ties from the scaffold. Any requests to do this must be directed to the office who will arrange for a competent person to alter the scaffold.	2	3	6
	If any operative notices any defects etc they will report them immediately to the supervisor.			
H2 Overloading	The scaffold type will be chosen to suit the task and will be dependent upon the particular site.	2	3	6
	Storage of equipment on the scaffolding is not allowed, items to be installed will need to be lifted onto the work platform when they are needed for installation.			
H3 Falls	It is not anticipated that any alterations will be needed to the scaffolding to facilitate deliveries. Safety rails will remain in place at all times.	1	4	4
H4 Falls from Access Ladders	Safe access and egress to working platforms will be provided by means of Class 1 heavy duty ladders. Operatives will always use safe access and egress provided.	2	3	6
H5 Dropping	Relevant PPE to be used at all times whilst working in the proximity of the scaffolding platform.	2	2	4